#### Northern Territory of Australia – Mining Management Act 2001

It is recommended that the Mining Management Plan (MMP) is completed in conjunction with the user guide available on the <u>Northern Territory Government website</u>.

# **Section 1 – Project Details**

<b>Project Name</b> Provide new or existing project name	Sandover
Authorisation Number	na
Insert existing authorisation number, where applicable	
Operator Name Use ASIC-ABR registered name (if a company), or name of the applicant	BAUDIN RESOURCES PTY LTD
Operator ABN and ACN numbers	24 618 455 593
Location and Access Details Include brief description of the location, access details, and distance to nearest town or community	Sandover is located approximately 200km north of Alice Springs via the Stuart Highway. Access is excellent via the sealed Stuart Highway then via approximately 5km of existing pastoral fenceline tracks.
	The project area is located on Stirling Pastoral station. The turn off from the Stuart Highway to the project area is approximately 12km south of the Stirling homestead access road turnoff.
Target Commodity Details Include target mineral commodities (i.e. gold, copper etc.)	Copper
Mining Activities Summarise the mining activities (exploration) to be the subject of the proposed Authorisation or Variation.	Exploration <i>diamond drilling</i> is proposed to better understand the sub surface geology.
Drilling programs over a maximum of four years are supported and	Initially one drillhole is planned with an additional two holes possible.
encouraged and can be staged. Please refer to the guidelines for further information.	Drilling collar locations are planned to maximise use of existing tracks along fence lines and minimise disturbance.

Proposed Schedule Include start and finish dates of ground disturbing work	Drilling activity is expected to take approximately 2-3 weeks, and is planned to be completed during October and early November.

### **Mining Interest and Land Ownership**

List the mining interests (titles), the title holder name/s, the title expiry date and the Property name/Land holder (e.g. pastoralist or Aboriginal land trust) for each title.

Title Number	Title Holder	Expiry Date	Underlying Property Name or Land Holder
EL32695	BAUDIN RESOURCES	22/7/26	Stirling Station Matt and Anita McCarthy stirlingstationnbt@gmail.com; anita.mccarthy7@bigpond.com (all proposed activities mentioned in this MMP are on Stirling station only)
EL32695	BAUDIN RESOURCES	22/7/26	Anningie Station E.J. & K.M.Fogarty Anningie Station PMB32 Alice Springs NT 0870  (no works in this MMP are on Anningie station)

Delete or add rows as required

Please note a Land Access Agreement (LAA) is required for disturbance proposed on Pastoral Properties on Exploration Licence (EL).

### **Organisational Structure**

Position Title	Name
Managing Director	Will Robinson
Exploration Manager	Sarah James
Exploration Manager	Mark Brodie
Senior Geologist	Vincent Crombez
Environmental Manager	
Radiation Safety Officer	

Delete or add rows for various position titles as required

# Section 2 – Operator Self-Assessment of the Environmental Risk

The purpose of this self-assessment is to ensure Operators complete a project risk assessment of potential environmental impacts and are aware of other legislative obligations from various Agencies. As a result of this self-assessment, further information may be required in the form of a management plan to enable full assessment of the MMP. If you have any queries please contact a Mining Officer prior to submitting the MMP. Useful resources to assist with this self-assessment are provided in the User Guide.

#### **Environmental considerations**

ASSESSMENT ASPECT	YES or NO	ACTIONS REQUIRED (if answered YES)	APPENDED INFORMATION (e.g. evidence of consultation with DEPWS and/or management plan where required).
Step 1: Are there any threatened flora and fauna species or habitats of significance that may occur in the proposed work area?	Yes	The Operator must assess the likelihood of threatened species or their habitats occurring at or near the site. If the likelihood is high, then a "Significant Impact Assessment" must be undertaken and appended to this document.  A recent NR Map search shows the record of Mallefowl and Grey falcon within the tenement while the EPBC records show the likelihood of the following species, Grey Falcon, Princess Parrot, Central Rock Wallaby.  Management plans have been completed for these species and appended to the document.	See supplementary documents. Consulted EPBC Protected Matters Search Tool and appended it to this document. Burt Plain Biodiversity Management Plan, which is still current/related to the proposed work, appended to this document.  Significant impact assessment has been undertaken and appended to the document.  Management plans completed for these species and appended to the document.

ASSESSMENT ASPECT	YES or NO	ACTIONS REQUIRED (if answered YES)	APPENDED INFORMATION (e.g. evidence of consultation with DEPWS and/or management plan where required).
Step 2: Are there any known declared weeds within the proposed work area?	YES	Seek advice from DEPWS – Weed Management Branch to determine if weeds are present on site and ensure management measures are appropriate for the level of activity proposed and attach a Weed Management Plan (if required).  A recent NR Map search shows the presence of the declared weed, Parkinsonia (class B), within the project area. Weed management procedures to be followed.	See supplementary documents regarding weed management and effective cleaning procedures.
Step 3: Will you be using water from bores or other sources for the operation?	YES	Water related matters on mineral titles are no longer exempt from the <i>Water Act 1992</i> . Please consult with DEPWS Water Resources and/or familiarise yourself with the <i>Water Act</i> to ensure compliance under this Act when undertaking exploration activities.	See supplementary documents regarding Ti Tree water control district and beneficial use.
		Water truck will be used for water while drilling. The use of water will be less than 5ML per year	

### **Environmental assessment and cultural considerations**

ASSESSMENT ASPECT	YES or NO	MANAGEMENT REQUIREMENTS
Step 4: Is your project likely to have a significant impact on the environment?	No	Refer to the NTEPA Environmental Factors and Objectives Guideline.
Step 5: Are there Aboriginal sacred sites in the Project area?	No	Sacred Sites are protected under the NT <i>Aboriginal Sacred Sites Act</i> 1989 and administered by the Aboriginal Areas Protection Authority (AAPA). It is recommended that advice be sought from AAPA in relation to sacred site protection.
		AAPA has been consulted regarding sacred sites and an Authority Certificate has been issued with no restricted areas identified.

ASSESSMENT ASPECT	YES or NO	MANAGEMENT REQUIREMENTS
Step 6: Are there archaeological and heritage sites in the Project area?	No	Heritage and archaeology sites are protected in the NT. NT Department of Territory Families, Housing and Communities (DTFHC) administers the <i>Heritage Act 2011</i> .  Seek advice in relation to protection of heritage and archaeological sites.
		A search of the NT Heritage Register with no sites being identified. An email has been sent to the the Heritage Branch of DTFHC to consult regarding if there are any heritage sites.

### Section 3 - Amendments

As per Section 41(3) of the *Mining Management Act*, an MMP reviewed and amended under Section 41(1)(a) is to have amendments made since the previous MMP submission clearly identified.

Section	Amendment

Delete or add rows as required

# Section 4 – Activities Proposed for this MMP only

Provide relevant EL numbers

Mining Interests (i.e. titles)	EL32695	EL	EL	EL
Number and type of proposed exploration drill holes	3x Diamond drill holes			
Maximum depth of proposed holes (m)	1000m			
Number and size of drill pads to be cleared (Length: 20 m x Width: 20m)	3			
Total area of drill pads to be cleared (ha)	0.12ha			
Number of proposed water bores	0			
Is drilling likely to encounter groundwater in multiple or confined aquifers? (Y, N, unsure) If answering yes, please provide the number of exploration holes where this is likely to occur	N			
Number of costeans	nil			
Volume to backfill costeans (Length: m x Width: m x Depth: m)	nil			
Number of bulk sample pits	nil			
Volume to backfill bulk sample pits (Length: m x Width: m x Depth: m)	nil			
Bulk sample pits approved under <i>Mineral Titles Act</i> ? (Y or N). If Yes provide approval	nil			
Line/track clearing: (length m x width m)	0mx0m			

Mining Interests (i.e. titles)	EL32695	EL	EL	EL
Area of proposed line/track clearing (ha)	0ha			
Camp area to be cleared (ha)	nil (amenable nearby camp location discussion with pastoralist)			
Camp Infrastructure (i.e. demountable, tents) Please provide a complete list with measurements as required in the security calculation	Caravan and swags			
Other	na			
Total proposed area of disturbance (ha)	0.12ha			

Staging approach based on disturbance can be proposed and will be considered by the Department.

# **Section 5 – Previous Disturbance (for existing Authorisations only)**

The 'Disturbance Tracking' spreadsheet must be completed and attached to the MMP submission to complete this section. The spreadsheet is available on the departmental web page where this template is located.

# **Section 6 – Environmental Management**

By checking these shaded boxes, you are agreeing to implement the following minimum environmental management standards on the project area. Where boxes have been left unchecked, justification is required.

6.1	Y	Blade-up approach for clearing will be used (i.e. no windrows, leave root stock and topsoil)
6.2	Y	Significant vegetation will be avoided during clearing (i.e. large trees, specimens providing habitat or food sources, riparian vegetation, and threatened species)
6.3	Y	Vegetation clearing during, and immediately after rainfall events, will be avoided
6.4	Y	Vegetation clearing will be kept to the minimum required to safely traverse vehicles and drill rigs along tracks and drill pads
6.5	Y	Where blade-up techniques cannot be employed, topsoil and vegetation will be stockpiled appropriately for rehabilitation purposes
6.6	Y	All employees and contractors will be trained and inducted in relation to the management of environmental risks in the work area, including weeds, waterways, threatened species, soil erosion, sacred sites and heritage areas
6.7	Y	Sumps will be lined or tanks of appropriate size to contain water, sediment and drilling fluids encountered during drilling, will be used
6.8	Y	Sumps, drill holes, and fuel stores will be located away from environmentally significant areas and water courses
6.9	Y	Excavations (sumps, costeans and pits) will be appropriately ramped to allow fauna egress
6.10	Υ	Drill holes will be securely capped immediately after drilling
6.11	Y	Vehicle hygiene measures will be employed to prevent the introduction and spread of invasive species and pathogens when mobilising vehicles and equipment from one location to another
6.12	Y	Hydrocarbon spills will be minimised using liners and drip trays under machinery, and appropriately sized spill-kits available in the event of a spill
6.13	Y	Hazardous substances (including hydrocarbons) will be stored and handled in accordance with relevant Australian Standards
6.14	Υ	Hydrocarbons will be stored in lined and bunded areas
6.15	Y	Waste will be stored securely while on-site to minimise windblown rubbish and access by feral animals
6.16	Y	Waste will be removed off-site and disposed of at an appropriate waste management facility
6.17	Y	All environmental incidents will be reported to the Department in accordance with Section 29 of the Mining Management Act.
6.18	Y	Acid and Metalliferous Drainage (AMD) and Potentially Acid Forming (PAF) material derived from drilling cuts will be managed to avoid AMD and PAF related issues on site.

6.19	Y	Radioactive/NORM drill cuttings will be managed to avoid radiation related issues on site.
6.20	Y	Dust management will be implemented on site.

Justification and alternative management measures:				

#### Section 7 - Rehabilitation and Closure

By checking these shaded boxes, you are agreeing to implement the following minimum rehabilitation standards on the project area. Where boxes have been left unchecked, justification is required.

A refund of security related to completed rehabilitation on site requires the submission of a rehabilitation report including photographs, an updated security calculation and updated disturbance tracking spreadsheet to the Department.

7.1	Y	Drill holes will be plugged below ground level at a minimum depth of 0.4 metres and soil mounded to prevent subsidence, within 6 months of completion of drilling.
7.2	Υ	Drill holes encountering multiple or confined aquifers will be grouted with concrete.
7.3	Υ	Drill samples/spoil will be returned down drill holes, buried in sumps, or removed from site.
7.4	Υ	All drill hole and access markers including flagging tape, wooden markers and star pickets will be removed from site.
7.5	Υ	Cut and fill drill pads will be re-contoured to be consistent with the surrounding terrain.
7.6	Υ	Drill pads and compacted areas along the contour (on sloping ground) will be ripped/scarified of and tracks will be cross-ripped (zig-zag).
7.7	Υ	Tracks will be rehabilitated, including pushing in all windrows, unless otherwise agreed in writing by the land holder or appropriate third party.
7.8	Υ	Appropriate erosion and sediment controls will be installed where erosion is evident or likely to occur.
7.10	Υ	Access through watercourses will be removed and banks restored.
7.11	Υ	All previously disturbed areas will be stable, with no evidence of active soil erosion.
7.12	Y	All excavations will be backfilled within 6 months of their completion.
7.13	Υ	All water bores will be decommissioned unless otherwise agreed in writing by the land holder or appropriate third party.
7.14	Υ	All rubbish and infrastructure will be removed from site.
7.15	Υ	Topsoil will be replaced and vegetation re-established.
7.16	Υ	Contaminated soils (e.g. hydrocarbon or hazardous chemicals) will be rehabilitated or removed from site.
7.17	Υ	Monitoring will be undertaken following the wet season or a significant rainfall event.

Jus	Justification and alternative management measures:						

# **Section 8 – Required Attachments**

8.1	Y	Initial Application for Authorisation or variation of Authorisation (only if details on the form have subsequently changed).		
8.2	NA	Nomination of Operator Form, where required		
8.3	Υ	Security Calculation Spreadsheet		
8.4	Y	Evidence of Land Access Agreement if operating on an Exploration Licence (EL) on Pastoral Lease (e.g. two-ways exchange of email)		
8.5	NA	Disturbance tracking spreadsheet (for existing Authorisations)		
8.6	Υ	Spreadsheet with coordinates of proposed drill holes or polygons of target areas		
8.7	Υ	KML/shape files/track logs of proposed tracks, camp sites and proposed drill holes or polygons of target areas		
8.8	Y	<ol> <li>Map(s) of the work area(s) showing:</li> <li>title boundaries and title numbers</li> <li>current and proposed drill holes, or polygons of target areas</li> <li>current and proposed tracks</li> <li>rehabilitated areas</li> <li>camp sites</li> <li>heritage sites or significant environmental areas</li> <li>environmental constraints</li> </ol>		
8.10	NA	Radiation Management Plan (if applicable)		
8.12	Y	Document(s) being appended in relation to Section 2 (if any):		
		- 8.12 Documents in relation to Section 2.zip		